

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 058
 Date: 2014-11-07
 Day: Friday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy **Noon:** partly cloudy/windy **3:00 pm:** some sun/windy
Temperature: 7:30 am: 43° **Noon:** 45° **3:00 pm:** 47°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	3	4
	Div. 04		Masonry	1	0	2	3
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	0	0	3	3
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	1	0	3	4
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
	03 30 00	Precision Concrete	CIP Concrete	0	0	0	0
	07 31 00	Meadows Construction	Synthetic Slate Shingles	1	0	4	5
Total:				4	0	15	19

DAILY REPORT

Activities Today:

- 1) Masons: continuing to point the west elevation; performing individual brick replacement; pointing the window sills on the south elevation of the meeting hall; detailed cutting work on the east elevation of the south wing
- 2) Roofers: continuing shingle installation on the east side of the main building
- 3) Carpenters: continuing installing the rim joists in the meeting hall; measuring window openings; covering over the exposed roof deck on the west side of the main building and north side of the meeting hall.
- 4) Demo: removing debris from the boiler room; grouting underneath the post base plates that were installed yesterday
- 5) Abatement: continuing to abate the north side of the meeting hall roof

Copies to: Richard Montuori, Town of Tewksbury
 Ed Johnson, Town of Tewksbury
 Steve Sadwick, Town of Tewksbury
 Wayne Lawson, CBI
 Jenne dos Santos, CBI
 Kaffee Kang, Kang Architects
 Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing roofers installing shingles on east side of main building.



Photo showing mason performing detail work at the joints on the coping band along the south wing.



Photo showing masons continuing the pointing operation on the west elevation.



Photo showing carpenter setting the rim joist in the meeting hall.



Photo showing the rim joist anchored to the masonry wall.



Photo showing the form to keep the grout beneath the base plate.



Photo showing workman removing abandoned electrical equipment.



Photo showing the abandoned electrical equipment removed from the wall.



Photo showing the abatement crew working on the north side of the meeting hall roof.



Photo showing the north side of the meeting hall roof.