

# PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1  
 Report No. 65  
 Date: 2014-11-19  
 Day: Friday

**Architect:** Kang Associates

**Project:** Renovation and Addition to Tewksbury Town Hall

**OPM:** CBI Consulting Inc.      **Clerk of the Works:** Jenne dos Santos

**Contractor:** G.V.W., Inc.

**Weather:**      **7:30 am:** Clear                      **Noon:** Clear                      **3:00 pm:** NA  
**Temperature:** **7:30 am:** 33°                      **Noon:** 38°                      **3:00 pm:** NA

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeymen	Helpers	Total
<b>General Contractor:</b>	<b>Div.06</b>	<b>GVW</b>	<b>Carpenter</b>	<b>1</b>	<b>0</b>	<b>4</b>	<b>5</b>
<b>Subcontractors:</b>	<b>Div. 04</b>	<b>GVW</b>	<b>Masonry</b>	<b>1</b>	<b>0</b>	<b>3</b>	<b>4</b>
	<b>09 90 00</b>	<b>GVW</b>	<b>Painting</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
	<b>02 41 19</b>		<b>Demolition</b>	<b>0</b>	<b>0</b>	<b>4</b>	<b>4</b>
	<b>Div. 31</b>		<b>Earthwork</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>2</b>
	<b>02 08 00</b>	<b>A&amp;J Demos Services</b>	<b>Asbestos Abatement</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
	<b>26 00 00</b>	<b>Griffin Electric</b>	<b>Electrician</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
	<b>22 00 00</b>	<b>Lapan Mechanical</b>	<b>Plumber</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
		<b>Steel</b>	<b>Iron Worker</b>	<b>1</b>	<b>0</b>	<b>2</b>	<b>3</b>
	<b>03 30 00</b>	<b>Precision Concrete</b>	<b>CIP Concrete</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
	<b>07 31 00</b>	<b>Meadows Construction</b>	<b>Synthetic Slate Shingles</b>	<b>1</b>	<b>0</b>	<b>5</b>	<b>6</b>
<b>Total:</b>				<b>5</b>	<b>0</b>	<b>19</b>	<b>24</b>

**DAILY REPORT:**

- Activities Today:**
- 1) Carpenters are continuing with the installation of framing connectors at ceiling and attic framing over the great hall.
  - 2) Masons are continuing with the exterior pointing work.
  - 3) Laborers are performing various general and selective demolition activities to facilitate the installation of new construction.
  - 4) Iron workers are receiving and installing steel for the new basement supports.
  - 5) Roofing subcontractor is continuing with the installation of the synthetic slate shingles.
  - 6) Excavation of the trench for the new sewer line.

Copies to: **Richard Montuori, Town of Tewksbury**  
**Ed Johnson, Town of Tewksbury Building Department**  
**Steve Sadwick, Town of Tewksbury Building Department**  
**Wayne Lawson, CBI**  
**Jeff Barnes, Barnes Consulting**  
**Kaffee Kang, Kang Architects**  
**Jennifer Pincus, Kang Architects**

# PHOTO INDEX



The roofing subcontractor is installing the roofing shingles on the South Elevation.



The trench is being excavated at the front of the building for the new sewer line.



Masons are repointing masonry on the front of the building.



View of some new supports that have been installed in the basement.