

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 069
 Date: 2014-11-25
 Day: Tuesday

Architect: Kang Associates
Project: Renovation and Addition to Tewksbury Town Hall
OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes
Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy **Noon:** cloudy **3:00 pm:** cloudy
Temperature: 7:30 am: 55° **Noon:** 61° **3:00 pm:** 58°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	4	5
	Div. 04		Masonry	1	0	4	5
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	5	6
	Div. 31		Earthwork	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	1	0	1	2
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	1	0	1	2
	07 31 00	Meadows Construction	Synthetic Slate Shingles	1	0	2	3
	Div. 23	Ambient Temp. Corp.	HVAC	0	0	0	0
Total:				6	0	17	23

DAILY REPORT

Activities Today:

- 1) **Masons:** washing down the west elevation; cutting out mortar joints on the east elevation; bricking in window sills along the north elevation; pointing on the west elevation of the north wing
- 2) **Demo:** continuing trenching operations in the basement
- 3) **Carpenter:** continuing with the LVL installation for the first floor framing
- 4) **Plumber:** continuing with drain pipe installation
- 5) **Abatement:** working on abating the basement windows
- 6) **Roofer:** working on the ridge of the main building

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing mason cutting out mortar joints on the east elevation of the north wing.



Photo showing a mason pointing the brick band on the west elevation of the north wing.



Photo showing masons prepping the window openings for stone sill installation.



Photo showing a stone sill in place.



Photo showing a mason washing down the west elevation.



Photo showing a worker notching out the masonry for the installation of first floor framing.



Photo showing workmen continuing with the trenching operations.



Photo showing the drain pipe tie-in to the sewer line (blue pipe) from the building (black pipe). This was inspected by the plumbing inspector and approved.



Photo showing piping in place in a trench.



Photo showing more piping in place.



Photo showing trenches ready for plumbing.



Photo showing abatement crew removing basement windows.



Photo showing roofers working on the ridge of the main roof.