

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 080
 Date: 2014-12-11
 Day: Thursday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: snow flurries **Noon:** snow flurries **3:00 pm:** cloudy
Temperature: 7:30 am: 34° **Noon:** 37° **3:00 pm:** 33°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	4	0	5
	Div. 04		Masonry	1	2	1	4
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	2	3
	Div. 31		Earthwork	1	1	0	2
	01 50 00		Temp. Facility	1	0	1	2
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
	07 31 00	Meadows Construction	Synthetic Slate Shingles	0	0	0	0
	Div. 23	Ambient Temp. Corp.	HVAC	0	0	0	0
Total:				5	7	4	16

DAILY REPORT

Activities Today:

- 1) Mason: continuing to block in the doorway on the north elevation of the meeting hall; continuing to wash down the masonry on the east elevation; started to remove the lintels above the window openings that are to be bricked in and started to brick in those openings
- 2) Demo/Labor: backfilling the mechanical room; starting to remove the concrete slab in the basement level – north wing
- 3) Carpenter: continuing with the framing of the 2nd floor; installing LVL beams for the 1st floor framing
- 4) Site Work: continuing to excavate along the south elevation of the meeting hall
- 5) Temp. Facility: electrician was on site to try and get the gas fired heater operational; this equipment will need to be serviced by the manufacturer

Copies to: Richard Montuori, Town of Tewksbury
 Ed Johnson, Town of Tewksbury
 Steve Sadwick, Town of Tewksbury
 Wayne Lawson, CBI
 Jenne dos Santos, CBI
 Kaffee Kang, Kang Architects
 Jennifer Pincus, Kang Architects
 Bob Harukewicz, GVW Inc.

PHOTO INDEX



Photo showing excavation continuing along the south elevation of the meeting hall for the addition.



Photo showing extent of excavation and approximate location of elevator pit.



Photo showing carpenters in the process of installing the LVL beam for the 1st floor framing at the west end of the meeting hall.



Photo showing tie-backs installed in the north wing for the 1st floor framing.



Photo showing carpenter starting the tie-back installation along the south wall of the basement.



Photo showing carpenter prepping to continue the framing for the 2nd floor.



Photo showing workmen prepping to cut out and remove the concrete slab in the north wing of the basement.



Photo showing workman placing additional fill for the basement subfloor in anticipation of placing the concrete slab next week.



Photo showing mason working on blocking up the doorway on the north elevation of the meeting hall.



Photo showing masons working on removing lintels from above window openings to be bricked in, and bricking in those openings.



Photo showing a window opening with the lintel removed. This window is ready to be bricked in.



Photo showing electricians trying to get the gas fired heater operating for the temp heat.