

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 112
 Date: 2015-01-30
 Day: Friday

Architect: Kang Associates
Project: Renovation and Addition to Tewksbury Town Hall
OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes
Contractor: G.V.W., Inc.

Weather: 7:30 am: ---- **Noon:** snow **3:00 pm:** cloudy
Temperature: 7:30 am: ---- **Noon:** 30° **3:00 pm:** 32°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	2	4	1	7
	Div. 04		Masonry	1	0	0	1
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	2	0	3
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	1	1	0	2
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	0	0	0	0
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	1	1	0	2
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
Total:				6	8	1	15

DAILY REPORT

Activities Today:

- 1) **Demo/Labor:** general site cleaning; assisting other trades; demolishing south stairs
- 2) **Carpenter:** installing subfloor at platform location; laying out platform at west end of meeting hall; installing stud walls on 1st floor; starting to install louvers on the west elevation of the chimney; laying out rooms on the 2nd floor in the town manager's office and installing stud walls on 2nd floor; installing door frames for corridor doors leading to meeting hall; installed window frame for cable TV room; installing furring for ceiling on 2nd floor and at west end of meeting hall
- 3) **HVAC:** continuing with equipment installation and ductwork for 1st floor
- 4) **Concrete:** continuing to install reinforcement for addition
- 5) **Mason:** finished blocking in doorway in basement; cleaning up area in front of 2nd floor window on north elevation

Copies to: Richard Montuori, Town of Tewksbury
 Ed Johnson, Town of Tewksbury
 Steve Sadwick, Town of Tewksbury
 Wayne Lawson, CBI
 Jenne dos Santos, CBI
 Kaffee Kang, Kang Architects
 Jennifer Pincus, Kang Architects
 Bob Harukewicz, GVW Inc.

PHOTO INDEX



Photo showing the south stairs in the process of being demolished.



Photo showing stud wall framing in place for the 1st floor.



Photo showing framing in place for the east end of the meeting hall.



Photo showing carpenters laying out the platform at the west end of the meeting hall.



Photo showing floor tracks being placed for walls on the 2nd floor.



Photo showing ceiling tracks and furring in place for the 2nd floor rooms.



Photo showing stud wall framing in place on the 2nd floor.



Photo showing floor tracks in place for the 1st floor.



Photo showing tin knockers laying out ductwork for the 1st floor.



Photo showing blocked in door opening that was completed today.