



TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: January 29, 2016

Design Engineer: AECOM
General Contractor: Kinsmen Corporation

I. Work Performed Last Week:

- The crews continued to work around the new generator pad; removing the tall trees and stumps behind the new generator pad.
- The crews finished removing the last of the filter vertical components along with the porous plates and the adhesive sealant. The crew cleaned the filter bottom sections after the removal of all the filter components.
- The crews re-located the field trailers to the front lawn of the WTF.



Porous plate and sealant removal in Filter No. 1.



Clean up in Filter No. 1.



Tree removal behind the new generator pad.



Stump removal behind the new generator pad.

II. Construction / Public Relation Issues:

- The contractor was reminded to maintain a safe work environment.

III. Erosion and Sedimentation Control:

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.

IV. Upcoming Work for Next Week:

- Clean, prep and coat the effluent channel with a protective coating.
- Possible delivery and placement of the new generator..

V. Notes:

- Progress Meeting No. 2 is scheduled for Thursday (2/4/16).

Ted Angelakis

AECOM Resident Representative