



TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: February 5, 2016

Design Engineer: AECOM
General Contractor: Kinsmen Corporation

I. Work Performed Last Week:

- The crews started work on coating the effluent channel walls for Filter No. 1. The channel walls were pressure cleaned and the first of a two part coating system was applied.
- The new plant generator was delivered to the site. The generator was also lifted and placed on the concrete foundation pad.
- The electrician continued to mobilize materials to the site. The electrician started wiring the field trailers.
- A monthly progress meeting was held at the WTF.



Pressure cleaning Filter No. 1 effluent channel walls.



Partial application of wall coating in Filter No. 1 effluent channel.



Delivery of new generator.



Placement of new generator on concrete foundation pad.

II. Construction / Public Relation Issues:

- The contractor was reminded to maintain a safe work environment.

III. Erosion and Sedimentation Control:

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.

IV. Upcoming Work for Next Week:

- Wiring of the field trailers by the electricians.
- Additional coating of Filter No. 1 effluent channel walls.
- Partial delivery of the filter replacement parts.

V. Notes:

- The next monthly progress meeting is scheduled for Thursday, March 3, 2016.

Ted Angelakis

AECOM Resident Representative