



TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: March 18, 2016

Design Engineer: AECOM
General Contractor: Kinsmen Corporation

I. Work Performed Last Week:

- A factory representative from Aqua Aerobics was onsite to complete the electrical upgrade on the Filter No. 1 electrical components.
- The WTF staff and construction crews removed the carbon media from Filter No. 2 for regeneration by Calgon.
- The contractor removed the upper cell dividers after the carbon was removed from Filter No. 2.
- The contractor also removed the sand media and porous plates from Filter No. 2.
- The electricians continued the installation of the fire alarm conduit components in Filter Room Nos. 3 & 4. The electricians worked in this area all week.



Removal of activated carbon media from Filter No. 2.



Removal of upper cell dividers from Filter No. 2.



Removal of sand media from Filter No. 2.



Removal of porous plates from bottom of Filter No. 2

II. Construction / Public Relation Issues:

- The contractor was reminded to maintain a safe work environment.

III. Erosion and Sedimentation Control:

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.

IV. Upcoming Work for Next Week:

- Filter No. 2 – Removal of the remaining Filter No. 2 components.
- Filter No. 2 – Installation of the new porous plates.
- Filter No. 2 – Cleaning and preparing the effluent channel walls.

V. Notes:

- The next progress meeting is scheduled for Thursday, April 7, 2016.

Ted Angelakis
AECOM Resident Representative