



## TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: March 4, 2016

Design Engineer: AECOM  
General Contractor: Kinsmen Corporation

### I. Work Performed Last Week:

- A manufacturer's representative from Aqua Aerobics was onsite for the light test conducted on Filter No. 1. The manufacturer's representative approved the filter plate installation.
- The contractor completed the installation of the upper cell dividers and the cell adjustment rods. The contractor cleaned the filter and prepared the filter for the new sand and activated carbon media.
- The contractor completed the electrical and mechanical upgrades to the Filter No. 1 travelling bridge. The contractor welded new rails on the bridge tracks.
- The electrician finished the conduit work in the generator. The electrician continued setting up their field trailer.



*Old bridge components removed from Filter No. 1.*



New bridge components installed on Filter No. 1.



Completed installation of upper cell dividers in Filter No. 1.

## II. Construction / Public Relation Issues:

- The contractor was reminded to maintain a safe work environment.

## III. Erosion and Sedimentation Control:

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.

## IV. Upcoming Work for Next Week:

- Filter No. 1 – Media installation.
- Filter No. 1 – Startup and testing.
- Fire alarm work in the Filter Nos. 3 and 4.

## V. Notes:

- The next progress meeting is scheduled for Thursday, April 7, 2016.

Ted Angelakis  
AECOM Resident Representative