



TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: April 22, 2016

Design Engineer: AECOM
General Contractor: Kinsmen Corporation

I. Work Performed Last Week:

- The crews completed the installation of the new carbon media into Filter No. 2.
- The crews performed the final cleanup of the Filter Room No.1 and 2 areas.
- The crews started clearing the trees at the site of the new sludge storage tank area. The crews also removed the tree stumps and excavated for the tank concrete foundation.
- The crews continued to work on the site layout for the new sludge storage tank and the flow equalization basin.
- The electricians continued with the installation of the fire alarm conduits, rack systems and components on the walls and ceilings in the Filter Room No. 1 and 2.



Installation of new carbon media for Filter No. 2.



Tree clearing for site of new sludge storage tank.



Temporary relocation of fence for new sludge storage tank.



Site excavation for foundation of new sludge storage tank.

II. Construction / Public Relation Issues:

- The contractor was reminded to maintain a safe work environment.

III. Erosion and Sedimentation Control:

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.

IV. Upcoming Work for Next Week:

- Sludge storage tank - Excavation
- Generator – Checkout, startup and load bank testing
- Filter No. 1/2 – Electrical conduit runs

V. Notes:

- The next progress meeting is scheduled for Wednesday, May 4, 2016.

Ted Angelakis

AECOM Resident Representative