



TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: May 6, 2016

Design Engineer: AECOM
General Contractor: Kinsmen Corporation

I. Work Performed Last Week:

- The crews started work on foundation forms and steel rebar for the new Sludge Storage Tank.
- The crews excavated and then set the new Raw Meter Vault No. 3 into place.
- The crews removed trees and soil from the new Flow Equalization Basin area.
- The electricians continued with the installation of the fire alarm conduits, rack systems and components on the walls and ceilings in the Electrical Room located in Filter No. 1 & 2 area.
- A monthly progress meeting was held at the WTF.



Foundation forms for new Sludge Storage Tank.



Start of excavation for new Raw Meter Vault No. 3.



New Raw Meter Vault No. 3 set in place.



New conduit in Electrical Room located in Filter Nos. 1 & 2 area.

II. Construction / Public Relation Issues:

- The contractor was reminded to maintain a safe work environment.

III. Erosion and Sedimentation Control:

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.
- Additional temporary fence and erosion control was installed along the back side of the slope near the new Flow Equalization Basin area.

IV. Upcoming Work for Next Week:

- Flow Equalization Basin – Clearing, tree removal, initial soil removal.
- Raw Meter Vault No. 3 - Piping installation.
- Sludge Storage Tank - Foundation installation.
- Finish water electrical room/Generator switchgear – Electrical conduit.

V. Notes:

- The next progress meeting is scheduled for Thursday, June 2, 2016.

Ted Angelakis
AECOM Resident Representative