



TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: June 3, 2016


Design Engineer: AECOM
General Contractor: Kinsmen Corporation

I. Work Performed Last Week:

- The crews completed the installation of the new Automatic Transfer Switch for the standby generator which required a plant shutdown for an entire day. The completion of this work allows the plant to operate on the new generator for emergency backup power.
- The crew started disconnecting the existing generator wiring and accessories.
- The plant staff started relocating the chemical area materials and equipment in anticipation of the upcoming contract work.
- A monthly progress meeting was held at the WTF.
- The electricians continued to work on the interior electrical conduits in different sections of the plant. The electricians also worked in the interior electrical rooms



New Automatic Transfer Switch prepared for installation.



New electrical conduits for wiring control panels.

II. Construction / Public Relation Issues:

- The contractor was reminded to maintain a safe work environment.

III. Erosion and Sedimentation Control:

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.
- Additional temporary fence and erosion control were maintained along the back side of the slope near the new Flow Equalization Basin area.

IV. Upcoming Work for Next Week:

- Flow Equalization Basin – Excavation for foundation slab.

- Chemical Room - Demolition of the existing systems; plumbing, HVAC, concrete.
- Demolition of existing electrical in various locations and installation of new conduits in the Chemical Room.

V. Notes:

- The next progress meeting is scheduled for Thursday, July 14, 2016.

Ted Angelakis

AECOM Resident Representative