



# TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: July 22, 2016

Design Engineer: AECOM  
General Contractor: Kinsmen Corporation

## I. Work Performed Last Week:

- Crews installed forms, rebar and concrete for the three new chemical containment areas.
- The contractor continued with demolition in the existing laboratory and administrative areas.
- The crews installed several HVAC units, fans and support systems in the Chemical Room and new Laboratory areas. The crew also continued to install new HVAC hanger systems.
- The electrical subcontractor continued to install new fire alarm electrical conduits in different sections of the plant; Chemical Room areas, Boiler Room and Electrical Rooms.
- The painting subcontractor continued cleaning the ceiling in the Chemical Room areas.



Installation of new fire alarm conduits in Chemical Room area.



Formwork for new chemical containment walls.



Installation of new HVAC unit in Laboratory area.



Completed containment walls in old generator room.

## **II. Construction / Public Relation Issues:**

- The contractor was reminded to maintain a safe work environment.

## **III. Erosion and Sedimentation Control:**

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.
- Additional temporary fence and erosion control were maintained along the back side of the slope near the new Flow Equalization Basin.

## **IV. Upcoming Work for Next Week:**

- Continued installation of the HVAC and boiler systems.
- Flow Equalization Basin – Form removal.
- New conduit installation in the plant chemical and diatomaceous earth areas.
- New equipment/tank pads in the chemical containment areas.
- Paint and prep in the Chemical Room areas.

## **V. Notes:**

- The next progress meeting is scheduled for Thursday, August 4, 2016.

*Ted Angelakis*  
**AECOM Resident Representative**