



# TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: July 29, 2016

Design Engineer: AECOM  
General Contractor: Kinsmen Corporation

## I. Work Performed Last Week:

- Crews poured concrete equipment pads in the new chemical containment areas.
- The existing fluoride equipment was demolished and removed from the chemical area.
- The inside forms were removed from the new Flow Equalization Basin.
- The contractor continued with demolition in the existing laboratory and administrative areas.
- The crews continued to install HVAC units, heaters and support systems in the Chemical Room, Filter Room and new Laboratory areas. The crew also continued to install of the new HVAC hanger systems and started working on the new boiler components.
- The electrical subcontractor continued to install new fire alarm electrical conduits in different sections of the plant; Chemical Room areas, Boiler Room, mezzanine, and the diatomaceous earth room.
- The paint subcontractor continued cleaning the ceiling in the Chemical Room areas.



*Formwork for new equipment/storage tank concrete pads.*



*Poured concrete pads for new equipment/storage tanks.*



*Preparation of Chemical Room area ceiling for painting.*



*Installation of new HVAC fans for Chemical Room area.*

## **II. Construction / Public Relation Issues:**

- The contractor was reminded to maintain a safe work environment.

## **III. Erosion and Sedimentation Control:**

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.
- Additional temporary fence and erosion control were maintained along the back side of the slope near the new Flow Equalization Basin.

## **IV. Upcoming Work for Next Week:**

- Continued installation of the HVAC and boiler systems.
- New chemical piping systems.
- New conduit installation in the plant chemical, diatomaceous earth, and electrical rooms
- Removal of the formwork in the Chemical Room areas.
- Paint and prep in the Chemical Room areas.

## **V. Notes:**

- The next progress meeting is scheduled for Thursday, August 4, 2016.

*Ted Angelakis*  

---

**AECOM Resident Representative**