

Tewksbury Department of Public Works & School Facilities

Project Schedule - Remaining Work & Closeout

Date Issued: May 29th, 2025



New DPW Building		May	June				July													
		26 - 30	2 - 6	9 - 13	16 - 20	23 - 27	30 - 4	7 - 11	14 - 18	21 - 25										
Site Work:																				
Haul Out Tailings	Circle Earth																			
Pour Dumpster Pad & Sidewalks	JNB / Back Bay	█																		
Grade & Spread Loam	Circle Earth	█	█	█	█															
Finish Basin A & B	Circle Earth	█	█	█	█															
Binder Remaining Areas & Top South Lot	Circle Earth		█																	
Line Striping South Lot	Circle Earth		█	█																
Site Signage	Circle Earth			█	█	█														
Fencing & Gates Install	GMH Fence			█	█	█	█	█												
Install Plantings	RB Arello			█	█	█	█	█												
Rake and Seed Loam	RB Arello			█	█	█	█	█												
CCR# 6R1 - Replace Gravel Cap	Circle Earth			█	█	█	█	█	█	█	█	█	█	█						
Top Coat	Circle Earth													█	█	█				
Admin/Workshops:																				
Arch Interior Building Punchlist (Interior)	W&S		█	█	█	█	█	█	█	█										
Final Clean Workshop	Clean Team		█	█																
Permanent Cores in Doors (General Items)	Kelley Brothers			█	█	█														
FFE Delivery	PMA/WB Mason			█	█	█														
Maintenance Building:																				
Fluid and Lift Complete/Startup	Ray Jurgan		█	█																
Paint MEPs - CR work	Egan		█	█																
Floor Sealant	Cutting Edge		█																	
Final Clean	Clean Team			█	█	█														

Memorial Day
 June 19th
 June 20th
 June 21st

