

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 04
Date: 2014-08-21
Day: Thursday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: Noon: cloudy 3:00 pm: cloudy
Temperature: 7:30 am: Noon: 71° 3:00 pm: 72°

Superintendent:

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman Super	Journeyman	Helpers	Total
General Contractor:		GVW	Carpenter	0	0	0	0
Subcontractors:	07 10 10	Chapman	Masonry	0	0	0	0
	09 90 90	Bello	Painting	0	0	0	0
	02 08 00	A & J Demo Services	Asbestos Abatement	1	0	6	7
	02 08 00	R.I. Analytical	Hygienist	1	0	0	1
Total:				2	0	6	8

DAILY REPORT

Work in progress:

A & J Demo Services has (3) men working in the first floor performing abatement work, and (4) men working in the attic removing insulation. They completed abatement of the first floor areas and attic around 11:15am. According to the abatement contractor, the hygienist is scheduled to be at the site at 1:00pm today.

R.I. Analytical was on site at 1:30pm to perform testing of the abated areas. Two men from A & J Demo returned to the site while the testing was taking place. After testing the contained area was broken down and removed.

Copies to: Richard Montuori, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects

PHOTO INDEX



Photo showing R.I. Analytical on site



Photo showing R.I. Analytical tech about to enter the contained area for testing.



Photo showing A & J Demo breaking down the containment area.