

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 007
Date: 2014-08-26
Day: Tuesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear

Temperature: 7:30 am: 65°

Noon: clear

Noon: 81°

3:00 pm: clear

3:00 pm: 87°

Superintendent:

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman Super	Journeyman	Helpers	Total
General Contractor:		GVW	Carpenter	1	0	2	3
Subcontractors:	07 10 10	Chapman	Masonry	0	0	0	0
	09 90 90	Bello	Painting	0	0	0	0
	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
Total:				1	0	2	3

DAILY REPORT

Activities today:

GVW was on site installing the silt fence along the perimeter of the project site. The super went over installation and location with the crew this morning.

GVW had precast catch basins delivered this morning.

The HVAC subcontractor stopped by the site around noon to take a look around.

Joe Dermody stopped by the site this morning to check on the status of the items to be removed by the DPW.

Copies to: Richard Montuori, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects

PHOTO INDEX



Photo showing GVW installing the silt fence.



Photo showing the silt fence installed along the north side of the parking lot.




Photo showing the silt fence installed along the west corner of the parking lot.



Photo showing the silt fence installed along the north side of the project area.



Photo showing precast catch basins that were delivered to the site this morning.