

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 019
Date: 2014-09-12
Day: Friday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear

Temperature: 7:30 am: 56°

Noon: clear

Noon: 65°

3:00 pm: clear

3:00 pm: 70°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	2	0	6	8
	Div. 04		Masonry	0	0	0	0
	09 90 00		Painting	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
				2	0	6	8
Total:							

DAILY REPORT

Activities Today:

- 1) GVW is removing the mechanical and plumbing fixtures and piping from the basement and meeting hall.
- 2) GVW is installing wood blocking at the brick water table on the south wing.
- 3) GVW continued to remove debris from the building.
- 4) Richard, Steve and Nancy toured the site this morning. GVW was asked that one (1) safe door be removed and set aside for the town.

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects

PHOTO INDEX



Photo showing radiator removed from wall in the basement



Photo showing workman removing sections of plumbing from the basement.



Photo showing workmen removing radiators from the meeting hall.



Photo showing ceiling in basement that has been demolished.



Photo showing carpenters installing the wood blocking on the water table on the south wing.



Photo showing wood blocking installed on the east elevation of the south wing.