

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 020
Date: 2014-09-15
Day: Monday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy
Temperature: 7:30 am: 40°

Noon: some clouds
Noon: 59°

3:00 pm: partly cloudy
3:00 pm: 62°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	5	6
	Div. 04		Masonry	0	0	0	0
	09 90 00		Painting	1	0	1	2
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
				2	0	6	8
Total:							

DAILY REPORT

Activities Today:

- 1) GVW is in the process of demolishing the inside face of the exterior basement walls and other debris from the basement.
- 2) GVW started scraping and prepping the cupola.
- 3) GVW removed the radiators from the lobby.

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects

PHOTO INDEX



Photo showing interior demolition of the basement walls.



Photo showing interior demolition of basement.



Photo of interior demolition of basement.



Photo showing radiators removed from lobby.



Photo showing painters scraping the cupola.



Photo showing work on the cupola.



Photo showing extent of work on cupola after first day.