

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 022
Date: 2014-09-17
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: sunny
Temperature: 7:30 am: 44°

Noon: sunny
Noon: 65°

3:00 pm: sunny
3:00 pm: 68°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	1	2
	Div. 04		Masonry	0	0	0	0
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	9	10
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
				2	0	9	12
Total:							

DAILY REPORT

Activities Today:

- 1) The gutter, fascia and soffit on the front (east) elevation has been removed. These components were removed from the south elevation. The removal of these components on the north elevation was started today.
- 2) Carpenters are working on installing the wood blocking on the north wing water table.
- 3) Demo is continuing in the north wing on the first floor with removal of the shelving in the vaults; the remainder of the ceiling and walls.
- 4) Work in the basement consisted of removal of the floor down to the T&G planks.

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing the removal of the gutter, fascia and soffit on the front (east) elevation.






Photo showing removal of gutter, fascia and soffit on the south elevation.



Photo showing the gutter work underway on the north elevation.



Photo showing some of the shelves from a vault in the north wing, first floor removed.

	<p>Photo showing shelves removed.</p>
	<p>Photo showing flooring in the basement in the process of being removed.</p>
	<p>Photo showing ceiling removed from a room in the basement.</p>