

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 035
Date: 2014-10-06
Day: Monday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: sunny
Temperature: 7:30 am: 34°

Noon: sunny
Noon: 58°

3:00 pm: sunny
3:00 pm: 64°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	0	1
	Div. 04		Masonry	0	0	0	0
	09 90 00		Painting	1	0	0	1
	02 41 19		Demolition	1	0	4	5
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
Total:				3	0	4	7

DAILY REPORT

Activities Today:

- 1) Carpenter is working on installing a temp ladder to access the attic space during construction.
- 2) The painter is working on scraping the top half of the cupola.
- 3) The chimney is in the process of being demolished.
- 4) The structural engineer came to the site to meet with the super to review questions. The engineer will issue a report.
- 5) Debris removal is in process from all floors of the building.
- 6) The plaster parge coat on the masonry walls behind the stage is still being removed.

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing the cupola in the process of being scraped.



Photo showing the chimney in the process of being demolished.



Photo showing one of the construction ladders that was made.



Photo showing the other construction ladder and chimney demolition.



Photo showing demo work at the stage still in progress.



Photo showing demolition of the meeting hall ceiling looking west. This work was done on 10/3.



Photo showing demolition of the meeting hall ceiling looking east. This work was done on 10/3.