

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 043
Date: 2014-10-17
Day: Friday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: partly sunny **Noon:** sunny **3:00 pm:** sunny
Temperature: 7:30 am: 57° **Noon:** 69° **3:00 pm:** 72°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	2	3
	Div. 04		Masonry	1	0	1	2
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	4	5
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
Total:				3	0	7	10

DAILY REPORT

Activities Today:

- 1) Demo is continuing on the chimney from the first floor to the basement.
- 2) Masons are working on cutting out the mortar joints on the east and west elevations.
- 3) Footing excavation is continuing in the basement.
- 4) Carpenters are working on finishing up shoring and laying out the framework for the catwalk in the attic.

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing the demolition of the chimney in progress. This is located at the first floor.



Photo showing the excavation of the footings in progress.



Photo showing framing in the process of being installed in the attic.



Photo showing additional demo at the existing concrete slab at the southwest corner of the basement.