

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 050
Date: 2014-10-28
Day: Tuesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: partly sunny **Noon:** partly sunny **3:00 pm:** partly sunny
Temperature: 7:30 am: 35° **Noon:** 57° **3:00 pm:** 65°

Superintendent: Vinnie Bomal

| PERSONNEL COUNT | Spec Section | Contractor | Trade | Foreman | Journeyman | Helpers | Total |
|--------------------------------|-----------------|------------------------|-----------------------|---------|------------|---------|-------|
| General Contractor: | Div. 06 | GVW | Carpentry | 1 | 0 | 3 | 4 |
| | Div. 04 | | Masonry | 1 | 0 | 3 | 4 |
| | 09 90 00 | | Painting | 0 | 0 | 0 | 0 |
| | 02 41 19 | | Demolition | 1 | 0 | 3 | 4 |
| Subcontractors: | 02 08 00 | A & J Demo Services | Asbestos Abatement | 0 | 0 | 0 | 0 |
| | 26 00 00 | Griffin Electric | Electrician | 0 | 0 | 0 | 0 |
| | 22 00 00 | Lapan Mechanical | Plumber | 0 | 0 | 0 | 0 |
| Total: | | | | 3 | 0 | 9 | 12 |

DAILY REPORT

Activities Today:

- 1) Masons: infilling the areas on the east elevation where abandoned conduit remained from the exterior light fixtures; pressure washing the west elevation; bricking in the masonry above the roof line on the main building where the chimney was located; continuing installation of step flashing at roof line; cutting out mortar joints on the north elevation of the meeting hall.
- 2) Carpenters: continuing to frame the attic for the catwalk and HVAC platform.
- 3) Demo: removing LVL from second floor, south wing; removing debris from basement; removing boiler; drilling out holes in base plates.
- 4) Formwork is being installed at footing locations.

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing masons working on brick infills on the east elevation.



Photo showing the bricked in areas. These locations have not been cleaned or washed down.



Photo showing the chimney area being bricked in along with new step flashing.



Photo showing mason cutting out joints on the north elevation of the meeting hall.



Photo showing the framework in the attic under way.



Photo showing new framing installed in the attic.



Photo showing footing formwork in place. This is at the corner of the north wall of the meeting hall and the west wall of the north wing.



Photo showing footing formwork in place along the north wall of the meeting hall.