

PROJECT REPRESENTATIVE S DAILY REPORT

Pg. 1
Report No. 088
Date: 2014-12-23
Day: Tuesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: light rain **Noon:** rain **3:00 pm:** rain
Temperature: 7:30 am: 40° **Noon:** 44° **3:00 pm:** 45°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	4	0	5
	Div. 04		Masonry	1	2	1	4
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	2	3
	Div. 31		Earthwork	1	1	0	2
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
	07 31 00	Meadows Construction	Synthetic Slate Shingles	0	0	0	0
	Div. 23	Ambient Temp. Corp.	HVAC	0	0	0	0
Total:				4	7	3	14

DAILY REPORT

Activities Today:

- 1) Mason: continuing with bricking in the doorway on the north elevation of the meeting hall; removed remaining section of er; installed lintels in masonry wall in basement for new doorway
- 2) Demo/Labor: continuing to remove debris and prep north wing of basement; general site cleaning
- 3) Carpenter: continuing with 2nd floor framing; continuing with tie-back installation for the 2nd floor
- 4) Site Work: backfilling excavation at underpinning due to the rain forecast for the new few days; finish installing sheathing to mitigate undermining of basement subfloor; patch in voids between existing foundation wall and new underpinning footing

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.

PHOTO INDEX





	<p>Photo showing masons cutting the masonry opening on the north elevation of the meeting hall. This is being done to accommodate the new window.</p>
	<p>Photo showing wall removed on the 1st floor at the location for the service counter.</p>
	<p>Photo showing lintels installed in the basement for a new masonry opening.</p>
	<p>Photo showing mason removing masonry for the new window opening.</p>



Photo of the meeting hall looking east showing the 2nd floor framing installation in progress.



Photo showing 2nd floor framing along southeast corner of the meeting hall.



Photo showing 2nd floor framing in progress in the northeast corner of the meeting hall.



Photo showing tie-backs in place on the north elevation of the north wing. This is a typical installation.



Photo showing sheathing planks in place at the underpinning location. These are in place to mitigate undermining of the basement subfloor.



Photo showing workman in the process of prepping the basement subfloor in the north wing of the basement.