

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 089
Date: 2014-12-24
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: light drizzle
Temperature: 7:30 am: 39°

Noon: rain
Noon: 44°

3:00 pm:
3:00 pm:

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	4	0	5
	Div. 04		Masonry	1	2	1	4
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	1	2	4
	Div. 31		Earthwork	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
	07 31 00	Meadows Construction	Synthetic Slate Shingles	0	0	0	0
	Div. 23	Ambient Temp. Corp.	HVAC	0	0	0	0
	Total:			3	7	3	13

DAILY REPORT

Activities Today:

- 1) Mason: continuing to work on the new window opening on the south elevation of the meeting hall; building out a masonry wall in the basement for a new doorway; working on cutting out masonry openings in basement walls for doorways
- 2) Demo/Labor: continuing to prep the subfloor for the north wing of the basement for footing installations; general site cleaning; assisting other trades
- 3) Carpenter: continuing with the framing for the 2nd floor; continuing with tie-back installation for the north wing – roof line

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.

PHOTO INDEX



Photo showing carpenter working on the 2nd floor framing along the northeast corner of the meeting hall.



Photo showing carpenter installing tie-backs along the east elevation of the north wing at the roof line.



Photo showing 2nd floor framing in the southeast corner of the meeting hall.



Photo showing mason cutting for the new window opening at the south elevation of the meeting hall.



Photo showing joists being installed for the 2nd floor.



Photo showing build out of masonry wall in the basement for a new doorway.



Photo showing workmen prepping the subfloor in the north wing of the basement. This is where the new vault will be located.



Photo showing workman trenching for the new footings.



Photo showing mason working on a new doorway opening.



Photo showing the new window opening on the north elevation of the meeting hall.