

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 115
Date: 2015-02-04
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy
Temperature: 7:30 am: 13°

Noon: cloudy
Noon: 28°

3:00 pm: cloudy
3:00 pm: 33°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	2	3	1	6
	Div. 04		Masonry	1	0	0	1
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	2	0	3
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	1	2	0	3
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	0	0	0	0
	22 00 00	Lapan Mechanical	Plumbing	1	0	1	2
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	1	0	1	2
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
Total:				7	7	3	17

DAILY REPORT

Activities Today:

- 1) Carpenter: continuing with stud wall framing for 1st and 2nd floors; continuing with blocking installation for new windows; starting to lay out the framing for stair #2; starting to frame the west end of the meeting hall
- 2) HVAC: continuing with equipment installation and ductwork for 1st floor
- 3) Mason: demolishing masonry for window openings on 2nd floor, north elevation; starting to install lintels at window openings
- 4) Plumbing: continuing with piping installation for the 1st and 2nd floors
- 5) Demo/Labor: general site cleaning; assisting other trades; snow removal
- 6) Concrete: installing reinforcement along the west wall of the south wing; installing forms along the west wall of the south wing

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.

PHOTO INDEX



Photo showing plumber installing piping on the 1st floor.



Photo showing plumber working on the 2nd floor.



Photo showing some of the piping in place for the 2nd floor bathrooms.



Photo showing tin knocker installing ductwork in the south wing of the main building.



Photo showing ductwork being installed for the 1st floor.



Photo showing carpenter working on the framing for the platform on the west end of the meeting hall.



Photo showing the framing being installed for the platform in the meeting hall.



Photo showing the stud framing for the north wall of the 1st and 2nd floors.



Photo showing mason removing masonry in order to install lintels at the window opening.



Photo showing exterior view of window opening.



Photo showing lintels in place.



Photo showing concrete formwork crew installing reinforcement along the west wall of the south wing.



Photo showing existing door removed and the formwork in place.



Photo showing carpenters laying out for stair #2.