

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 116
Date: 2015-02-05
Day: Thursday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: snow

Temperature: 7:30 am: 32°

Noon: cloudy

Noon: 21°

3:00 pm: partly sunny

3:00 pm: 19°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	5	1	7
	Div. 04		Masonry	1	0	0	1
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	1	0	2
	Div. 31		Site Work	1	0	0	1
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	1	2	0	3
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	0	0	0	0
	22 00 00	Lapan Mechanical	Plumbing	1	0	1	2
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	1	0	1	2
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
Total:				7	8	3	18

DAILY REPORT

Activities Today:

- 1) **Carpenter:** continuing with stud wall framing for 1st and 2nd floors; installing basement windows; continuing stair #2 layout; continuing to frame platform at west end of meeting hall
- 2) **HVAC:** continuing with equipment installation and ductwork for 1st floor; starting to install ductwork in the basement
- 3) **Mason:** demolishing masonry for window openings on 2nd floor, north elevation; lintels installed for one window on 2nd floor – north elevation; bricked in lintels;
- 4) **Plumbing:** continuing with piping installation for the 1st floor
- 5) **Demo/Labor:** general site cleaning; assisting other trades; snow removal
- 6) **Concrete:** installing formwork and reinforcement for footings at new entryway

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.

PHOTO INDEX



Photo showing carpenter laying the framing for stair #2.



Photo showing carpenter laying out the walls in the north wing of the main building.



Photo showing carpenters installing the window in the basement.



Photo showing some of the basement windows in place along the north wall.



Photo showing a carpenter installing ceiling furring on the 2nd floor.



Photo showing some of the plumbing installed for the 2nd floor.



Photo showing a plumbing stack for the 2nd floor bathrooms.



Photo showing plumbers working in the basement.



Photo showing drain pipe in place.



Photo showing ductwork being installed in the basement.



Photo showing ductwork in place in the basement.



Photo showing mason bricking in the lintels for the window opening on the 2nd floor of the north wing.



Photo showing mason removing brick for the other window opening on the 2nd floor of the north wing.



Photo showing concrete crew installing formwork and reinforcement for footings.