

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 121
Date: 2015-02-12
Day: Thursday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy

Temperature: 7:30 am: 12°

Noon: flurries

Noon: 21°

3:00 pm: flurries

3:00 pm: 23°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	5	1	7
	Div. 04		Masonry	1	0	0	1
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	2	0	3
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	0	0	0	0
	22 00 00	Lapan Mechanical	Plumbing	1	1	0	2
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	2	0	2	4
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
Total:				6	8	3	17

DAILY REPORT

Activities Today:

- 1) Carpenter: continuing framing for stair #2; installing wall track in the basement – south wing; laying out walls on 1st floor – north wing; installing framing at arched doorways in basement; installed louvers on west side of chimney and one louver on east side
- 2) HVAC: continuing with equipment installation and ductwork for 1st floor – south wing; installing ductwork in the basement; mobilizing with additional equipment and materials
- 3) Mason: removing masonry at other opening on the west wall of the south wing
- 4) Plumbing: continuing with piping installation for the 1st floor and basement;
- 5) Demo/Labor: general site cleaning; assisting other trades

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.

PHOTO INDEX



Photo showing the mason removing brick for the new doorway that will lead into the lobby of the addition.



Photo showing completed lintel installation at opening that will lead to the clerk's vault once the addition is completed.



Photo showing the installed and bricked in lintel for the lobby doorway.



Photo showing stair #2 taking shape.



Photo showing framing in place for a doorway in the basement.



Photo showing carpenters installing framing in the basement in the south wing. This photo is looking from a future conference room through the mechanical room and into a break room.



Photo showing louvers installed on west side of chimney.



Photo showing plumbers installing rough plumbing for the bathrooms on the 1st floor.



Photo showing the copper piping in place for the bathrooms.



Photo showing tin knocker installing ductwork and equipment in the basement.