

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 124
Date: 2015-02-18
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jennifer dos Santos, Assoc. AIA, MCPPO

Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy/windy **Noon:** cloudy/windy **3:00 pm:** clear
Temperature: 7:30 am: 20° **Noon:** 30° **3:00 pm:** 11°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	5	0	6
	Div. 04		Masonry	1	0	0	1
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	0	0	0	0
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	1	2	0	3
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	1	0	0	1
	22 00 00	Lapan Mechanical	Plumbing	1	1	0	2
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19						
	Div. 23	Ambient Temp. Corp.	HVAC	2	3	0	5
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
Total:				7	11	0	18

DAILY REPORT

Activities Today:

- 1) **Carpenter:** metal stud wall framing on ground floor, 1st floor and 2nd floor.
- 2) **HVAC:** installing piping for reheat coils on 2nd and 3rd floors; sheet metal workers are installing duct work on the ground floor.
- 3) **Mason:** finish installing masonry infill in the last masonry opening on the 1st floor near Stair 2.
- 4) **Plumbing:** continuing with rough plumbing for the 1st floor and ground floor; installing copper water lines.
- 5) **Electrical:** begin electrical work on 2nd floor.
- 6) **Demo/Labor:** general site cleaning and snow removal; assisting other trades.

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jeff Barnes, Barnes Consulting
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.

PHOTO INDEX



The infill of the masonry opening near stair #2 is almost complete.



The electrician is beginning rough electrical installation on the 2nd floor.



Carpenter installing a door frame in the basement.



The mechanical piping is being installed for the fan coil units on the 1st floor.