

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 129
Date: 2015-02-25
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear

Temperature: 7:30 am: 9°

Noon: clear

Noon: 30°

3:00 pm: clear

3:00 pm: 32°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	2	5	1	8
	Div. 04		Masonry	0	0	0	0
	09 90 00		Paint/Plaster	0	0	0	0
	02 41 19		Labor	1	0	0	1
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	1	1	1	3
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	0	0	0	0
	22 00 00	Lapan Mechanical	Plumbing	1	1	0	2
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	2	2	2	6
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	1	0	1	2
Total:				8	9	5	22

DAILY REPORT

Activities Today:

- 1) **Carpenter:** continuing with wood blocking installation for arched windows; continuing framing the platform; continuing to install furring channels on west end of meeting hall; continuing with framing in basement, and on 1st and 2nd floors
- 2) **HVAC:** tin knockers are installing duct work in basement; laying out locations for registers on 2nd floor; installing equipment in basement and 1st floor;
- 3) **Plumbing:** continuing with rough plumbing for the basement and 1st floor
- 4) **Labor:** general site cleaning; assisting other trades
- 5) **Fire Suppression:** continuing to install sprinkler lines on the 1st floor
- 6) **Concrete:** placing concrete for foundation wall adjacent to new entryway

PHOTO INDEX



Photo showing workmen getting the forms ready for concrete placement.



Photo showing workmen warming up the forms and steel ahead of the concrete.



Photo showing concrete being delivered for a foundation wall.



Photo showing HVAC unit installed in mechanical room in basement.



Photo showing mechanical piping in attic.



Photo showing mechanical piping run in basement.



Photo showing workman installing register box in ceiling on 2nd floor.



Photo showing platform taking shape at the west end of the meeting hall.



Photo showing workman installing flashing around window opening in meeting hall.



Photo showing carpenters installing furring on the exterior walls on the 2nd floor.



Photo showing the soffits and ceiling taking shape on the 2nd floor.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.