

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 135
 Date: 2015-03-05
 Day: Thursday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy
Temperature: 7:30 am: 33°

Noon: cloudy
Noon: 28°

3:00 pm: cloudy
3:00 pm: 24°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	2	4	1	7
	Div. 04		Masonry	0	0	0	0
	09 90 00		Paint/Plaster	0	0	0	0
	02 41 19		Labor	1	1	0	2
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	1	1	0	2
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	1	1	0	2
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	2	2	2	6
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	1	0	1	2
Total:				8	9	4	21

DAILY REPORT

Activities Today:

- 1) Carpenter: continuing with wood blocking installation and window installation for arched windows; continuing with exterior wall furring channel installation on all floors; starting to install plywood subfloor in lobby
- 2) HVAC: tin knockers are installing duct work on all floors; installing equipment and hardware on all floors;
- 3) Labor: general site cleaning; assisting other trades;
- 4) Fire Suppression: continuing to install sprinkler lines in the basement and 1st floor
- 5) Electrician: continuing with rough wiring on all floors
- 6) Concrete: removing forms from previous placement and prepping to continue forming for addition

PHOTO INDEX



Photo showing carpenters installing furring along the exterior wall in the north wing, east elevation.



Photo showing a carpenter getting ready to install wood blocking in an arched window opening.



Photo showing the plywood subfloor being installed in the lobby.



Photo showing gas fired boilers in place.



Photo showing plumbing stack in place for the break room.



Photo showing sprinkler being installed in the basement along the west end.



Photo showing workmen continuing with the formwork installation.



Photo showing HVAC elements in place on the 1st floor.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.