

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 138
 Date: 2015-03-10
 Day: Tuesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: partly cloudy
Temperature: 7:30 am: 22°

Noon: partly cloudy
Noon: 45°

3:00 pm: partly cloudy
3:00 pm: 44°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	2	5	1	8
	Div. 04		Masonry	0	0	0	0
	09 90 00		Paint/Plaster	0	0	0	0
	02 41 19		Labor	1	1	0	2
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	1	0	0	1
	Div. 03		Concrete	1	1	0	2
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	1	1	0	2
	22 00 00	Lapan Mechanical	Plumbing	1	0	0	1
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	2	4	2	8
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	1	0	1	2
Total:				9	14	4	27

DAILY REPORT

Activities Today:

- 1) Carpenter: continuing with wood blocking installation and window installation for arched windows on north elevation; continuing with exterior wall furring channel installation on all floors; installed last window in the meeting hall, north elevation; starting to prep for exterior window trim installation
- 2) HVAC: tin knockers are working on all levels; installing equipment and hardware on all floors
- 3) Labor: general site cleaning; assisting other trades; hanging plastic sheets in preparation for spray foam insulation scheduled for tomorrow
- 4) Fire Suppression: continuing to install sprinkler lines in the basement and 1st floor
- 5) Electrician: continuing with rough wiring on all floors; installing light fixtures on 2nd floor
- 6) Plumbing: working on installing water main
- 7) Misc. Metals: working on installing steel for cupola base
- 8) Concrete: continuing with formwork and reinforcement installation for addition
- 9) Misc.: Briggs was on site to inspect the structural steel

PHOTO INDEX



Photo showing workmen continuing with formwork installation for the addition.



Photo showing plumber coring a hole for the drain line.



Photo showing standpipe in stairwell #2 on the 1st floor.



Photo showing sprinkler mechanic working in the clerk's office.



Photo showing electricians working on the 2nd floor installing light fixtures.



Photo showing HVAC mechanic installing piping in the attic.



Photo showing iron worker installing cupola support steel.



Photo showing carpenter prepping the windows for snap trim installation.



Photo showing tin knocker installing a support bracket in the basement.



Photo showing workmen installing plastic sheeting in preparation for spray insulation application to start on 3/11.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.