

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 139
 Date: 2015-03-11
 Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear

Temperature: 7:30 am: 37°

Noon: sunny

Noon: 50°

3:00 pm: sunny

3:00 pm: 53°

Superintendent: Vinnie Bomal


PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	2	5	1	8
	Div. 04		Masonry	0	0	0	0
	09 90 00		Paint/Plaster	0	0	0	0
	02 41 19		Labor	1	1	0	2
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	2	1	0	3
	Div. 03		Concrete	1	2	0	3
	07 21 00		Insulation	1	0	1	2
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	1	1	0	2
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19						
	Div. 23	Ambient Temp. Corp.	HVAC	1	1	2	4
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
Total:				9	11	4	24

DAILY REPORT

Activities Today:

- 1) Carpenter: continuing with exterior wall furring channel installation on all floors; installing exterior window snap trim on east elevation
- 2) HVAC: working in the basement installing piping
- 3) Labor: general site cleaning; assisting other trades
- 4) Electrician: continuing with rough wiring on all floors; continuing with light fixture installation
- 5) Misc. Metals: working on installing steel for cupola base; installing steel attic ladder on 2nd floor
- 6) Concrete: placing concrete for foundation
- 7) Insulation: starting to install spray insulation in meeting hall. (NOTE: Due to the fumes from the application, the other trades stopped working at noon.)
- 8) Misc.: Briggs on site to inspect reinforcement, test concrete and observe concrete placement. Briggs also had another inspector on site to follow up on the punch list items from his previous report.

PHOTO INDEX

	<p>Photo showing drain line connection.</p>
	<p>Photo showing pump truck in place, waiting for concrete.</p>
	<p>Photo showing inspector and concrete crew during the placement.</p>
	<p>Photo showing attic access ladder that was installed.</p>




Photo showing carpenter installing window snap trim.



Photo showing snap trim installation in progress.



Photo showing the spray foam insulation in place on the south side of the meeting hall.



Photo showing insulation being applied to the north elevation of the meeting hall.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.