

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 141
Date: 2015-03-13
Day: Friday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear

Temperature: 7:30 am: 19°

Noon: cloudy

Noon: 31°

3:00 pm: some sun

3:00 pm: 37°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	2	5	1	8
	Div. 04		Masonry	0	0	0	0
	09 90 00		Paint/Plaster	1	0	0	1
	02 41 19		Labor	1	2	0	3
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	1	2	1	4
	07 21 00		Insulation	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	1	1	0	2
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	2	2	1	5
	Div. 23						
Total:	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
				8	12	4	24

DAILY REPORT

Activities Today:

- 1) Carpenter: continuing with exterior wall furring channel installation in the south wing; installing exterior window snap trim; installing wall furring on interior walls in the basement; continuing with demo and prep of the meeting hall subfloor
- 2) HVAC: installing piping on all floors; continuing with equipment installation in the mechanical room
- 3) Labor: general site cleaning; assisting other trades;
- 4) Electrician: continuing with rough wiring on all floors; continuing with light fixture installation
- 5) Concrete: removing forms from foundation
- 6) Painter: scraped lintels on north, south and east elevations

PHOTO INDEX



Photo showing painter scraping the lintels over the windows, on the east elevation.






Photo showing workmen removing forms from concrete placement.



Photo showing workmen prepping to install the plywood subfloor in the meeting hall.



Photo showing carpenter installing exterior wall furring on the south wing.

	<p>Photo showing approximate location of MEP chase on the 2nd floor.</p>
	<p>Photo showing electrician installing fire alarm wiring on the 2nd floor.</p>
	<p>Photo showing HVAC workman installing piping in the mechanical room that will service the vault.</p>

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.