

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 149
Date: 2015-03-25
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jennifer dos Santos, Assoc. AIA, MCPPO

Contractor: G.V.W., Inc.

Weather: 7:30 am: Clear/ Sunny
Temperature: 7:30 am: 30°

Noon: Clear/ Sunny
Noon: 39°

3:00 pm: Clear/ Sunny
3:00 pm: 45°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	7	0	8
	Div. 04		Masonry	0	0	0	0
	09 90 00		Painting	1	0	0	1
	02 41 19		Laborers	1	3	0	4
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	1	1	0	2
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	03 30 00	L&L Concrete	Concrete	0	0	0	0
	Div. 23	Ambient Temp. Corp.	HVAC	1	5	1	7
	Div. 21	Encore Fire Protection	Fire Suppression	1	1	0	2
Total:				6	17	1	24

DAILY REPORT

Activities Today:

- 1) **Carpenters:** Installing ceiling and soffit framing in basement, installing coffered ceiling framing in the Meeting Hall, laying out ceilings and soffits on the ground floor, hanging drywall on ground floor, installing window caulking at ground floor.
- 2) **Painter:** Painting lintels, and taping Electrical Room drywall.
- 3) **Laborers:** Loading drywall on the 2nd floor
- 4) **HVAC:** Installing rough piping on the 1st and ground floor, copper pipe insulation is being installed on the 1st floor.
- 5) **Encore:** Installing sprinkler pipe on the 1st floor and temporary sprinkler heads on 2nd floor.
- 6) **Griffin Electric:** Installing rough electrical on the 1st floor.
- 7) **Controls:** Installing rough control wiring on ground floor.
- 8) **Inspections:** Building inspection is scheduled for Friday, March 27 and rough electrical inspection on the 2nd floor is scheduled for tomorrow.

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jeff Barnes, Barnes Consulting
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.

PHOTO INDEX



View of the coffered ceiling framing in the Meeting Hall.



Insulator is on site insulating plumbing piping.



Rough electric installation is continuing on the first floor.



Carpenter hanging drywall on the ground floor.



Drywall is being unloaded on to the 2nd floor for installation beginning next week.



A carpenter is laying out the coffered ceilings in the Meeting Hall.



HVAC pipefitter installing rough piping in the ground floor.