

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 165
Date: 2015-04-16
Day: Thursday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear

Temperature: 7:30 am: 37°

Noon: clear

Noon: 59°

3:00 pm: clear

3:00 pm: 65°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	4	1	6
	Div. 04		Masonry	1	0	0	1
	09 90 00		Paint/Plaster	1	1	0	2
	02 41 19		Labor	1	3	0	4
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
	07 21 00		Insulation	0	0	0	0
Subcontractors:	26 00 00	Griffin Electric	Electrical	1	1	0	2
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	2	3	1	6
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
Total:	13 27 16	Fire Lock	Modular Fire Vault	1	1	0	2
				8	13	2	23

DAILY REPORT

Activities Today:

- 1) Carpentry: continuing with sheetrock installation in all rooms on the 1st floor; installing sheetrock in janitor's closet on 2nd floor; installing sheetrock in other closets and chases on all floors;
- 2) HVAC: continuing with mechanical piping and equipment installation on all floors; continuing with insulation of piping on all floors;
- 3) Labor: general site cleaning; assisting other trades; off-loading large delivery of sheetrock and framing supplies
- 4) Masonry: starting to lay CMU courses for addition; installed CMU infill at basement wall opening on west elevation
- 5) Fire Vault: continuing with vault installation
- 6) Paint/Plaster: taping and mudding sheetrock joints on the 2nd floor; installing corner bead
- 7) Electrical: finishing up conduit installation for floor boxes on the north wing – 1st floor

PHOTO INDEX



Photo showing sheetrock and other framing materials being offloaded.



Photo showing mason starting to lay the first course of CMU for the addition.



Photo showing the vault crew continuing the installation.



Photo showing the GWB joints being taped on the 2nd floor.



Photo showing corner bead being installed.



Photo showing carpenters working on the 1st floor installing sheetrock.



Photo showing workmen laying out the location for the CMU walls at the addition.



Photo showing workman clearing debris from the Town common to assist the DPW.

	<p>Photo showing infilled basement doorway on the west elevation of the north wing.</p>
	<p>Photo showing HVAC technicians installing piping in the basement.</p>
	<p>Photo showing carpenter finishing up installing GWB on the 2nd floor.</p>
	<p>Photo showing a corridor on the 1st floor taking shape.</p>

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.