

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 168
Date: 2015-04-22
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. Clerk of the Works: Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear

Temperature: 7:30 am: 45°

Noon: mostly sunny

Noon: 66°

3:00 pm: cloudy

3:00 pm: 66°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	4	1	6
	Div. 04		Masonry	1	0	0	1
	09 90 00		Paint/Plaster	1	1	0	2
	02 41 19		Labor	1	1	0	2
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
	07 21 00		Insulation	0	0	0	0
Subcontractors:	26 00 00	Griffin Electric	Electrical	0	0	0	0
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	2	3	0	5
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
Total:	13 27 16	Fire Lock	Modular Fire Vault	1	1	0	2
				7	10	1	17

DAILY REPORT

Activities Today:

- 1) Carpentry: continuing with sheetrock installation in corridor #104; starting sheetrock in basement bathrooms
- 2) HVAC: installing condensate piping for the HVAC system; continuing with insulation of piping on all floors; continuing with control wiring on all floors
- 3) Labor: general site cleaning; assisting other trades
- 4) Masonry: blocking in basement door opening at vault room
- 5) Fire Vault: continuing with vault installation
- 6) Paint/Plaster: taping and mudding sheetrock joints on the 2nd floor

PHOTO INDEX



Photo showing ceiling and soffit framing for the meeting hall along with soffit wiring.



Photo showing progression of the vault.



Photo showing the vault in progress.



Photo showing mason blocking in the doorway on the west elevation of the basement.



Photo showing mason working on the doorway to the clerk's office.



Photo showing workman prepping a vault doorway that will lead from the clerk's office.



Photo showing HVAC piping being insulated.



Photo showing carpenter installing sheetrock in the basement bathrooms.



Photo showing the basement bathrooms with sheetrock in place.



Photo showing carpenters installing sheetrock in corridor #104.



Photo showing workman taping sheetrock joints on the 2nd floor hallway.



Photo showing progression of the taping on the 2nd floor.



Another progression photo of the taping and mudding on the 2nd floor.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.