

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 181
 Date: 2015-05-11
 Day: Monday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jennifer dos Santos, Assoc. AIA, MCPPO

Contractor: G.V.W., Inc.

Weather: 7:30 am: Sunny **Noon:** Sunny **3:00 pm:** Sunny
Temperature: 7:30 am: 68° **Noon:** 72° **3:00 pm:** 74°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	3	0	4
	Div. 04		Masonry	1	2	2	5
	09 90 00		Painting	1	0	0	1
	02 41 19		Laborers	1	0	0	1
	Div. 31		Site Work	1	2	0	3
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	1	1	0	2
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	03 30 00	L&L Concrete	Concrete	0	0	0	0
	Div. 23	Ambient Temp. Corp.	HVAC	2	2	0	4
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
	Div. 7	Meadows Roofing	Roofing	1	1	0	2
Total:				9	11	2	22

DAILY REPORT



Activities Today:

- 1) **Carpenters:** (1) is installing framing in the lobby, (1) installing drywall in Stair #2, (2) installing drywall at the platform in the Meeting Hall.
- 2) **Laborers:** water line installation (including one equipment operator).
- 3) **Painter:** painting the Electric Room and the Storage Room in the Meeting Hall.
- 4) **Taper:** taping drywall on the 1st floor.
- 5) **HVAC:** continuing insulation of the ductwork and piping in the attic; installing fin tube radiation heat.
- 6) **Griffin Electric:** continuing electrical rough installation and electrical wiring in the lobby and 1st floor.
- 7) **Masons:** installing CMU block at the addition with (2) mason tenders.
- 8) **Roofers:** installing flashing at the North roof.

Copies to: Richard Montuori, Town of Tewksbury
 Ed Johnson, Town of Tewksbury
 Steve Sadwick, Town of Tewksbury
 Wayne Lawson, CBI

Jeff Barnes, Barnes Consulting
 Kaffee Kang, Kang Architects
 Jennifer Pincus, Kang Architects
 Bob Harukewicz, GVW Inc.

PHOTO INDEX

	<p>Pipe and ductwork insulation continues.</p>
	<p>The 1st floor taping is underway.</p>
	<p>The north roof EPDM membrane was installed over the weekend.</p>



The roofers are installing flashing on the North Roof.



The masons are continuing the CMU block installation at the addition.



The water line installation is continuing on Town Hall Way.