

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 197
 Date: 2015-06-03
 Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy
Temperature: 7:30 am: 48°

Noon: cloudy
Noon: 54°

3:00 pm: some sun
3:00 pm: 62°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	3	0	4
	Div. 04		Masonry	1	1	0	2
	09 90 00		Paint/Plaster	1	0	0	1
	02 41 19		Labor	1	2	0	3
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
	07 21 00		Insulation	0	0	0	0
Subcontractors:	26 00 00	Griffin Electric	Electrical	2	3	0	5
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	2	2	0	4
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
Total:	13 27 16	Fire Lock	Modular Fire Vault	0	0	0	0
				8	11	0	19

DAILY REPORT

Activities Today:

- 1) Carpentry: continuing with framing out front doors; continuing with rim joist installation in addition
- 2) HVAC: continuing with insulating HVAC and plumbing lines; continuing with ductwork installation in the vault mechanical room; finishing installation of cabinet heater at the bottom of stair #2
- 3) Labor: assisting trades; general site cleaning
- 4) Paint/Plaster: continuing with taping & mudding joints in the basement;
- 5) Electrical: continuing with fixtures on the 2nd floor; continuing with telecom/data wiring
- 6) Masonry: setting up staging for the east wall of the addition above the south wing roof; applying waterproofing to face of CMU block on east and south walls; installing brick veneer on the west wall of the addition

PHOTO INDEX



Photo showing carpenter framing out the door openings for the new doors on the east elevation.



Photo showing carpenter installing rim joists for the floors at the addition.



Photo showing some of the rim joists in place.



Photo showing electrician installing light fixtures on the 2nd floor.



Photo showing some of the ductwork in the attic that is in the process of being insulated.





Photo showing workman installing telecom wiring in the basement.



Photo showing tin knocker installing ductwork in the vault mechanical room.



Photo showing mason applying waterproofing to the CMU block wall – east elevation.

	<p>Photo showing the south and east elevation with waterproofing applied.</p>
	<p>Photo showing the brick veneer starting to be placed on the west elevation of the addition.</p>

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.