

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 198
Date: 2015-06-04
Day: Thursday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. Clerk of the Works: Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy
Temperature: 7:30 am: 50°

Noon: some sun
Noon: 61°

3:00 pm: partly cloudy
3:00 pm: 64°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	3	0	4
	Div. 04		Masonry	1	1	0	2
	09 90 00		Paint/Plaster	1	0	0	1
	02 41 19		Labor	1	2	0	3
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
	07 21 00		Insulation	0	0	0	0
Subcontractors:	26 00 00	Griffin Electric	Electrical	2	3	0	5
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	2	1	0	3
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
Total:	13 27 16	Fire Lock	Modular Fire Vault	0	0	0	0
				8	10	0	18

DAILY REPORT

Activities Today:

- 1) Carpentry: continuing with framing out front doors; continuing with rim joist installation in addition
- 2) HVAC: continuing with insulating HVAC and plumbing lines in the attic; addressing misc. items; installing covers on radiators
- 3) Labor: assisting trades; general site cleaning
- 4) Paint/Plaster: continuing with taping & mudding joints in the basement;
- 5) Electrical: continuing with telecom/data wiring
- 6) Masonry: applying waterproofing to face of CMU block on south walls; continuing with brick veneer on the west wall of the addition

PHOTO INDEX





	<p>Photo showing carpenters installing a sunburst transom over a front door.</p>
	<p>Photo showing carpenter tightening bolts that secure the rim joists to the CMU wall.</p>
	<p>Photo showing LVL rim joists in place in the addition.</p>
	<p>Photo showing two of three front doors and transoms installed.</p>



Photo showing insulator (left) and HVAC technician (right) working in the basement. The technician is installing one last part in the cabinet heater and the insulator is wrapping the piping that services the heater.





Photo showing the control for a radiator wired.



Photo showing data cables in place to be run throughout the building.



Photo showing the waterproofing being applied to the CMU walls.

	<p>Photo showing the waterproofing applied to the south wall of the addition.</p>
	<p>Photo showing the addition along the south wall, looking west.</p>

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.