

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 217
Date: 2015-07-01
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: rain
Temperature: 7:30 am: 66°

Noon: overcast
Noon: 69°

3:00 pm: cloudy
3:00 pm: 74°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	2	0	3
	Div. 04		Masonry	0	0	0	0
	09 90 00		Paint/Plaster	1	2	0	3
	02 41 19		Labor	1	1	1	3
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	2	2	0	4
	09 51 23		Drop Ceiling	0	0	0	0
	Div. 11		Proj. Screens	1	1	0	2
Subcontractors:	26 00 00	Griffin Electric	Electrical	0	0	0	0
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	1	2	0	3
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
Total:	13 27 16	Fire Lock	Modular Fire Vault	0	0	0	0
				7	10	1	18

DAILY REPORT

Activities Today:

- 1) Carpentry: continuing with stair framing and layout; continuing with furring channel installation in addition
- 2) Labor: assisting trades; general site cleaning
- 3) Masonry: installing flashing on west wall of addition
- 4) Concrete: installing foundation formwork for stairs; creating and installing formwork and reinforcement for generator and transformer pads
- 5) Paint/Plaster: continuing with corner bead and tape in the meeting hall
- 6) HVAC: continuing with HVAC piping; continuing with insulating HVAC piping and plumbing piping
- 7) Projection Screens: installing projection screen in the meeting hall

PHOTO INDEX



Photo showing the progress of the formwork for the front foundation walls that will support the new granite stairs.



A different view of the front foundation wall formwork being erected.



Photo showing workmen installing the formwork for the generator and transformer pads.



Photo showing the location for the generator pad.



Photo showing the location for the transformer pad.



Photo showing carpenter installing the rim joists for the 1st floor landing in the addition.



Photo showing the 1st floor landing in place.



Photo showing carpenters creating the stair framing.



Photo showing stair framing in place and rough treads being installed.



Photo showing HVAC technician installing piping on the 1st floor of the addition.



Photo showing insulator set up to insulate the piping above the drop ceiling at the ceiling units.



Photo showing crew getting ready to install the projection screen in the meeting hall.



Photo showing plasterers working in the meeting hall.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.