## PROJECT REPRESENTATIVE'S DAILY REPORT

**Pg**. 1 **Report No**. 259

**Date**: 2015-08-28 **Day**: Friday

**Architect**: Kang Associates

**Project**: Renovation and Addition to Tewksbury Town Hall

**OPM**: CBI Consulting Inc. **Clerk of the Works**: Jeff Barnes

**Contractor**: G.V.W., Inc.

Weather: 7:30 am: --- Noon: mostly sunny 3:00 pm: partly sunny

**Temperature: 7:30 am:** ---° **Noon:** 79° **3:00 pm:** 79°

**Superintendent:** Vinnie Bomal

PERSONNEL	Spec						
COUNT	Section	Contractor	Trade	Foreman	Journeymen	Helpers	Total
General	Div. 06		Carpentry	0	0	0	0
	Div. 04		Masonry	1	0	0	1
Contractor:	09 90 00		Paint/Plaster	0	0	0	0
	02 41 19		Labor	1	0	0	1
	Div. 31	GVW	Site Work	1	0	0	1
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
	09 51 23		Drop Ceiling	0	0	0	0
	09 30 00		Tiling	0	0	0	0
Chtt							
Subcontractors:	26 00 00	Griffin Electric	Electrical	1	0	0	1
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00 07 53 00 07 61 19	Meadows Construction	Roofing	0	0	0	0
	Div. 23	Ambient Temp. Corp.	HVAC	2	0	0	2
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
	13 27 16	Fire Lock	Modular Fire Vault	0	0	0	0
	<b>Div. 14</b>	United Elevator	Elevator	1	1	0	2
	08 12 00						
	08 14 00	TCI	Doors	1	0	0	1
	08 14 23	101	Doors	•	v	v	•
Total:	00 17 23			8	1	0	9

## DAILY REPORT

## Activities Today:

- 1) <u>Labor</u>: assisting trades; general site cleaning
- 2) Site Work: continuing with trenching work for light poles
- 3) Electrical: continuing addressing misc. items; placing conduit for light poles
- 4) Elevator: continuing with elevator installation;
- 5) Mason: continuing with blocking around elevator doors
- 6) HVAC: continuing with getting RTUs operational; getting all HVAC units operational
- 7) Doors: continuing with door hardware installation

## PHOTO INDEX



Photo showing infill at elevator door threshold.



Photo showing HVAC control panel that is fully operational.



Photo showing HVAC technician and manufacturer's rep getting the systems up and running.



Photo showing trenching for light poles in progress.

Copies to:

Richard Montuori, Town of Tewksbury Ed Johnson, Town of Tewksbury Steve Sadwick, Town of Tewksbury Wayne Lawson, CBI Jenne dos Santos, CBI Kaffee Kang, Kang Architects Jennifer Pincus, Kang Architects Bob Harukewicz, GVW Inc.