

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 282
Date: 2015-10-01
Day: Thursday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. Clerk of the Works: Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy

Temperature: 7:30 am: 51°

Noon: cloudy

Noon: 60°

3:00 pm: ----

3:00 pm: ---°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	3	0	4
	Div. 04		Masonry	1	0	1	2
	09 90 00		Paint/Plaster	1	0	0	1
	02 41 19		Labor	1	0	0	1
	Div. 31		Site Work	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
	09 30 00		Tiling	1	0	0	1
Subcontractors:	26 00 00	Griffin Electric	Electrical	1	1	0	2
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	0	0	0	0
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	2
	09 84 13	K & K	Acoustical Ceiling	0	0	0	0
	Div. 14	United Elevator	Elevator	0	0	0	0
	08 12 00	TCI	Doors	0	0	0	0
	08 14 00						
	08 14 23						
Total:				6	4	1	11

DAILY REPORT

Activities Today:

- 1) Labor: assisting other trades; general site cleaning
- 2) Carpentry: continuing with wood trim finish work at various locations throughout the building
- 3) Painting: continuing with staining the window sashes
- 4) Masonry: continuing with installation of granite stairs;
- 5) Flooring: continuing with carpet installation in the basement
- 6) Electrical: continuing with light fixture installation

PHOTO INDEX



Photo showing electrician continuing with cove light installation.




Photo showing a typical installation of the baseboard with a base cap.



Photo showing carpenter installing baseboard beneath a radiator in the 1st floor corridor.



Photo showing soffit panels being installed at the new entrance.



Photo showing prepped floor in a basement storage room.



Photo showing flooring installer prepping the floor in the basement hallway.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.