



TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: January 15, 2016

Design Engineer: AECOM
General Contractor: Kinsmen Corporation

I. Work Performed Last Week:

- The crews continued to work around the new generator pad; removing excess soils and re-grading the area. The crew continued to prepare the temporary access road at the front of the filter building with dense grade. A demolition dumpster was delivered to the site. The crew continued to put tarps around the filter No. 1 work area and place plywood on the floor and railings.



Installation of temporary curtain near Filter Nos. 3 & 4.



Installation of Filter No. 1 railing protection.



Removing excess soils.



Installing temporary tarps between Filter Nos. 1 & 2

II. Construction / Public Relation Issues:

- The contractor was reminded to maintain a safe work environment.

III. Erosion and Sedimentation Control:

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.

IV. Upcoming Work for Next Week:

- Remove the carbon, sand, cell dividers from Filter No. 1.
- Inspect Filter No. 1.
- Set up the office trailer.

V. Notes:

- Progress Meeting No. 2 is tentatively scheduled for Thursday (2/4/16).

Ted Angelakis
AECOM Resident Representative