



## TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: January 8, 2016

Design Engineer: AECOM  
General Contractor: Kinsmen Corporation

### I. Work Performed Last Week:

- The crew installed the electrical conduit from the switchgear pad to the Sludge Dewatering Building. The crew formed and poured the duct bank. The crew back filled the duct bank and placed cold patch in the trench.
- The site contractor removed the loam and grass from the area at the front of the plant for the access road. The crew placed dense grade along the access road after removing the soils.
- The crew started installing area tarps and plywood protection in the filter No. 1 area.
- The contractor and site engineer trailers were delivered to the site.



*Installation of the switchgear electrical conduit and rebar.*



*Placement of the electrical trench concrete.*



*Compaction of the electrical duct bank trench.*



*Soil removal for the temporary access road.*

## **II. Construction / Public Relation Issues:**

- The contractor was reminded to maintain a safe work environment.

## **III. Erosion and Sedimentation Control:**

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.

## **IV. Upcoming Work for Next Week:**

- Prepare the No. 1 filter area for carbon and sand removal.
- Continue with the temporary access road.
- Set up the office trailer.

## **V. Notes:**

- Progress Meeting No. 2 is tentatively scheduled for Thursday (2/4/16).

Ted Angelakis  
**AECOM Resident Representative**