



TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: April 29, 2016

Design Engineer: AECOM
General Contractor: Kinsmen Corporation

I. Work Performed Last Week:

- The crews completed the excavation for the new Sludge Storage Tank foundation.
- Milton CAT completed the final checkout and load bank testing for the new diesel standby engine generator.
- The crews continued to work on the site layout for the new Sludge Storage Tank and Flow Equalization Basin.
- The electrical subcontractor continued with the installation of the fire alarm conduits, rack systems and components on the walls and ceilings in the Filter Room Nos. 1 and 2.



Foundation excavation for new Sludge Storage Tank.



Filter fabric and stone placement for foundation preparation.



Completed foundation preparation for Sludge Storage Tank.



Load Bank testing of new diesel standby engine generator.

II. Construction / Public Relation Issues:

- The contractor was reminded to maintain a safe work environment.

III. Erosion and Sedimentation Control:

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.
- Additional temporary fence and erosion control was installed along the back side of the slope near the site of the Flow Equalization Basin.

IV. Upcoming Work for Next Week:

- Flow Equalization Basin – Clearing, tree removal, initial soil removal.
- Sludge Storage Tank - Foundation and rebar installation.
- Filter Room No. 1/2 Finish Water Electrical Room – Electrical conduit.

V. Notes:

- The next progress meeting is scheduled for Wednesday, May 4, 2016.

Ted Angelakis
AECOM Resident Representative