



TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: May 27, 2016

Design Engineer: AECOM
General Contractor: Kinsmen Corporation

I. Work Performed Last Week:

- The crews completed the new Sludge Storage Tank installation.
- The crews completed the erection of the temporary enclosure over the existing electrical switchgear to facilitate the installation of a new Automatic Transfer Switch.
- Raw Water Meter Vault No. 3 was put into service.
- Crews completed the surface concrete repairs on the tops of Sedimentation Basin Nos. 1- 4.
- The site contractor continued to remove soils and materials from the site.
- The electricians worked on the generator switchgear electrical conduits and boxes. The electricians also worked in the interior electrical rooms.

- Sludge Tank – Assembled:



Completed assembly of new Sludge Storage Tank.



Completed concrete repairs to Sedimentation Basins roof slab.



Completed assembly of temporary enclosure for switchgear.



On-going work in Electrical Room located in Filter Nos. 1 & 2 area.

II. Construction / Public Relation Issues:

- The contractor was reminded to maintain a safe work environment.

III. Erosion and Sedimentation Control:

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.
- Additional temporary fence and erosion control were maintained along the back side of the slope near the new Flow Equalization Basin area.

IV. Upcoming Work for Next Week:

- Flow Equalization Basin – Excavation for foundation slab.
- Generator - Installation of new Automatic Transfer Switch.
- Finish water electrical room/Generator switchgear – Electrical conduit/wiring.

V. Notes:

- The next progress meeting is scheduled for Thursday, June 2, 2016.

Ted Angelakis
AECOM Resident Representative