

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 212
Date: 2015-06-24
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. Clerk of the Works: Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear

Temperature: 7:30 am: 70°

Noon: clear

Noon: 78°

3:00 pm: some clouds

3:00 pm: 85°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	2	0	3
	Div. 04		Masonry	1	1	1	3
	09 90 00		Paint/Plaster	1	0	0	1
	02 41 19		Labor	1	0	0	1
	Div. 31		Site Work	1	1	0	2
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	1	1	0	2
	09 51 23		Drop Ceiling	0	0	0	0
Subcontractors:	26 00 00	Griffin Electric	Electrical	1	1	0	2
	22 00 00	Lapan Mechanical	Plumbing	1	0	0	1
	07 31 00	Meadows Construction	Roofing	1	0	1	2
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	1	1	0	2
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
	13 27 16	Fire Lock	Modular Fire Vault	0	0	0	0
Total:				10	7	2	19

DAILY REPORT

Activities Today:

- 1) Carpentry: continuing with canopy framework; starting to install furring channels in the addition – 1st floor
- 2) HVAC: continuing with HVAC piping for the addition; creating and installing sleepers for roof top units
- 3) Labor: assisting trades; general site cleaning
- 4) Paint/Plaster: prepping and painting the fascia along the north & south elevations of the meeting hall;
- 5) Electrical: continuing with fixture installation in the basement; continue with wiring for the panels in the main electrical room
- 6) Site Work: excavating for generator and transformer pads
- 7) Masonry: continuing with brick veneer installation on the west elevation; working on the north elevation of addition @ cricket to existing roof
- 8) Roofing: continuing with blocking and nailers for new roof; starting to install tapered insulation
- 9) Concrete: work crew is installing formwork for front stair footings

PHOTO INDEX



Photo showing workman applying mastic to the seams of the waterproofing membrane.




Photo showing painter working on the fascia of the north side of the meeting hall.



Photo showing painter working on the south fascia of the meeting hall.



Photo showing site crew starting to excavate for the generator and the transformer pads.



Photo showing excavation completed.



Photo showing formwork in place for the stair footings.



Photo showing canopy framing in place.



Photo showing 2nd floor landing in the addition.



Photo showing furring channels being installed in the 1st floor of the addition.



Photo showing wall framing in place to the left of the canopy framing on the 1st floor.



Photo showing mason working on the west elevation of the addition near the roof line.



Photo showing mason working on the back side of the addition @ the cricket.

	<p>Photo showing mason working on the back side of the addition @ the cricket. He is in the process of installing step flashing.</p>
	<p>Photo showing roofer installing nailers around the perimeter of the roof.</p>
	<p>Photo showing roof drain and wood sleepers in place in the addition roof.</p>

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.