

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 03
Date: 2014-08-20
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. Clerk of the Works: Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: Noon: clear 3:00 pm:
Temperature: 7:30 am: Noon: 77° 3:00 pm:

Superintendent:

| PERSONNEL COUNT | Spec Section | Contractor | Trade | Foreman Super | Journeyman | Helpers | Total |
|---------------------|--------------|---------------------|--------------------|---------------|------------|---------|-------|
| General Contractor: | | GVW | Carpenter | 0 | 0 | 0 | 0 |
| Subcontractors: | 07 10 10 | Chapman | Masonry | 0 | 0 | 0 | 0 |
| | 09 90 90 | Bello | Painting | 0 | 0 | 0 | 0 |
| | 02 08 00 | A & J Demo Services | Asbestos Abatement | 1 | 0 | 6 | 7 |
| Total: | | | | 1 | 0 | 6 | 7 |

DAILY REPORT

Work in progress:

A & J Demo Services has (3) men working in the first floor performing abatement work, and (4) men working in the attic removing insulation.

The Owner's vendor was on site removing the phone lines and components.

The building inspector stopped by looking for the contractor. Contractor was not on site at the time of his visit.

Copies to: Richard Montuori, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects

PHOTO INDEX



Photo showing the abatement contractor had completed set up and was in the process of abating the first floor areas.



Photo showing the Owner's vendor on site in the process of removing the phone system.