

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 009
Date: 2014-08-28
Day: Thursday

Architect: Kang Associates
Project: Renovation and Addition to Tewksbury Town Hall
OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes
Contractor: G.V.W., Inc.

Weather: 7:30 am: clear **Noon:** some clouds **3:00 pm:** some clouds
Temperature: 7:30 am: 64° **Noon:** 75° **3:00 pm:** 79°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman Super	Journeyman	Helpers	Total
General Contractor:		GVW	Carpenter	1	0	0	1
Subcontractors:	07 10 10	Chapman	Masonry	0	0	0	0
	09 90 90	Bello	Painting	0	0	0	0
	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
Total:				1	0	0	1

DAILY REPORT

Activities today:

DPW was on site this morning to start removing the projector screen. DPW will need to return to complete the task.

The trailer was delivered this morning. The electrician is scheduled to be at the site tomorrow morning to bring power to the trailer.

The construction fence was erected today.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects

PHOTO INDEX



Photo showing DPW employees in the process of dismantling the screen.



Photo of the trailer in place.



Photo of the fence in place.



Photo of the fence in place.



Photo of the fence in place.



Photo of the fence in place.